DE LA RECHERCHE À L'INDUSTRIE



An In-Kind Partner Performing Off-Site Installations

Raphaël Gobin Irfu / SACM 91191 Gif sur Yvette





- Introduction: brief IFMIF presentation
- Preparation of Off-site Installation
 - Documents
 - Management of Interfaces
 - Transfer procedure
- Installation on Japanese site
- Few lessons from IFMIF LIPAc Injector
- Conclusion

IFMIF PROJECT

IFMIF IPAC

(International Fusion Materials Irradiation Facility)

IFMIF aim is the production of a high neutrons flux (10¹⁸ n m⁻² s⁻¹) with 14 MeV peak energy

> 2 D⁺ beams (40 MeV energy) will collide on a liquid Li target







DE LA RECHERCHE À L'INDUSTRIE

IFMIF – Validation Phase LIPAC (Linear IFMIF Prototype Accelerator)



I PAGE 4

LIPAc = prototype of IFMIF Front End which includes all critical accelerator components to be tested at nominal beam current



LIPAc building at Rokkasho site in Japan

Installation still in progress

International project

Injector (CEA France) RFQ (INFN Italy) Cryomodule (CEA France) Diagnostics (CEA France, Ciemat Spain) MEBT + HEBT + Beam dump (Ciemat Spain) RF power, (Ciemat Spain, CEA France, SCK Belgium) Cryoplant (CEA France)





Injector cooling system

04.04.04.01.01

The Injector is a multi-component system:

Injector

spectrometer

04.04.03.06

Injector

- Ion source + Beam line
- Power supplies and electronics
- Water cooling system and piping
- Diagnostics



LEBT

04.04.0

Injector

04.04





IFMIF is very challenging and the challenge starts at the Injector level.

The aim of the injector is to deliver 140 mA D+ beams (in pulsed and CW mode) at 100 keV.

Based on SILHI source,

IFMIF LIPAc Injector has been designed, built and tested at CEA/Saclay before shipment to Rokkasho site in Japan





Documents which are part of the Delivery report :

- The Injector Design Report
- The acceptance test report
- The assembly procedure
- The Accelerator System 3D mock-up
- The Interface Management System sheets
- The injector **re-assembly drawings**
- The injector cabling folder
- The check-out procedure
- The commissioning procedure
- The Injector LCS user manual
- The maintenance procedure

Additional Documents :

- The **minutes** of Injector meetings
- The Injector LCS maintenance manual
- The Injector EMU user manual
- The Injector EMU maintenance manual
- The Injector PLC maintenance manual: Management of operation
- The Injector PLC maintenance manual: Management of vacuum groups

And after beam production start:

- The Injector beam switch off procedure

June 13, 2017 - BrigthnESS workshop - Catania, Italy

Numerous documents and meetings have to be managed in parallel with technical and scientific work

probably too much for R&D laboratory people

Interface management



| PAGE 8

Interface management =

List of all interfaces between 1 sub-system and

- other sub-systems (upstream, downstream and others)
- common utilities (cooling system, electrical power distribution, control system...)
- building (positioning, alignment, anchoring, crane facility, ...)

Definition of the interfaces with owners, drawings, documents, etc...

Definition of approval procedure

			Interfaces with I	aiostar	04-05-001 IFMIF-EVEDA/LIPAC Interface Record (at 06/06/17 11:4						
Suctor A	Sustam D	Accombly	Title	јјестог	System A	Injector		System I	B RFQ	Assembly	
System A	System D	Assembly			Title	Mechanical interface b	etwen LEBT and RFQ flange i	in the vault			
Accelerator		IAEA or IAEA	are plugged on the common secondary	Injector provide	Sharing	Injector provides the	LEBT flange with its associate	d Helicoflex join	t and screws. RFQ provides	the RFQ flange.	
common l utilities	Injector	contractor	electric board in the Hex & water cooling	provides the cor	Part A	Flange DN100 with 8	holes phi8,5 at D=130.3	Model A	Helicoflex ring HN200 - I	ining material in aluminu	
			area.		Part B	Flange DN100 with 8	M8 at D=130.3 for Helicofle>	Model B			
Accelerator common utilities	Injector		Connection of Injector LVPS cooling pipes	ACU provides	Standard	ISO					
		JAEA or JAEA	on ACU (Accelerator Common Utilities)	a quarter turn va	Size: Field 1			Field 2		Field 3	
		contractor	cooling pipes coming from common skid	flange bolted to	Comment	1- Waiting the update	of the RFQ flange mock-up t	o generate the u	pdated drawing		
			in the RF area.	flanges.	References	BA D 23PUKT - Injec	ctor+LEBT vs RFQ				
Accelerator common	Injector J.	JAEA or JAEA contractor	Connection of Injector flexibles on the compressed air networks in the vault.	Injector provides	TRO	Sv	stem A	System I	3 Assembly		
				compressed air r and female coup	Support						
utilities					Overall Status				Approval Validated		
Accelerator common utilities	Injector	JAEA or JAEA contractor	Connection of cable coming from the primary board on the Injector secondary board (PU1)	Building deliver electric board w	the caore. Injector deriv	vers are secondary OfS.	Approved				
Accelerator common utilities	Injector	JAEA or JAEA contractor	Grounding of Injector equipment	ACU delivers th delivers cables a between its equi	e grounding network in t and associated fixing syst pment and the grounding	the vault. Injector tem (screws, bolts) g network.	Approved				
Injector	RFQ	JAEA or JAEA contractor	Mechanical interface betwen LEBT and RFQ flange in the vault	Injector provide: Helicoflex joint	s the LEBT flange with i and screws. RFQ provid	ts associated es the RFQ flange.	Approval Validated				
Injector	RFQ	JAEA or JAEA contractor	Electron repeller on the RFQ flange in the vault.	Injector provides screws, ceramic CF feedthrough. the CF16 flange	s the electron repeller wir spacers, the HV cable, th RFQ provides the RFQ	th its associated he connector and the flange equipped with	Approval Validated				

DE LA RECHERCHE À L'INDUSTRIE

Transport from Eu to Japan





- Transfer of property

June 13, 2017 - BrigthnESS workshop - Catania, Italy

PAGE 9

ransport from Eu to Japan

Do not forget the customs procedures !

And document for the transport:

- Pro forma invoice
- Document of Transfer of ownership between CEA-F4E
- **Transport** document (to be attached on the packages)
- **Precise list** of elements in each package. Japanese colleagues controlled each package content (and counted the precise number of the provided elements...)

T I	Dealer with the second										
	Projet: IF MIF INJECTON		Dim	_	Volume	e Net Veigh	2 Geoss Veight	IFMIF) PA-AF02 GEODIS WILSON SPAIN. S.L.U. Ibañez de Bilbao, 3 - 2º Centro IFMIF PA-AF02	<u>GEODIS W</u> Ibañez de	GEODIS WILSON SPAIN, S.L Ibañez de Bilbao, 3-2º Cen	
			-		- 001ai	ko	ka	UPAc 48001 Bilbao-Spain IIPAc Injector	ibunce de	48001 Bilbao-Spa	
N	CONTENT	Length	VSeh	Height		-3	-3	Task order number N'1			
	Conten	ungen	41001	r mogen	<u> </u>		<u> </u>	Consignee Task order number N	1		
1 1	High Voltage CAGE (ollars, unlist)	299	500	60	26	9550-0	7900.0	Fusion Research and Development Directorate Japan Atomic Energy Description of contents:			
2 1	High Yolkage CADE (silling dow)	318	100	68	36	850.0	100.0	Agency, Amori Rou Lentre			
3 1	High Voltage CAGE CRANE	282	83	97	6.1	1540	5400	2-166 Omotedate, Obuchi, Rokkasho Designation	Quantity	Comments	
4 1	PoldEthelene Val	100	30	220	0.9	710	750			HS Code	
5 1	High Yoltage PLATFORM	320	225	150	10.0	1450	1000	Departure Address			
6 1	MAGNETRON	100	95	150	1.6	16.0	240	COMMISSARIAT A L'ENERGIE ATOMIQUE Lifting loop ESM 18-012-16	4	7326	
7 1	High Voltage RELAY	80	50	127	0.5	00	100	CEA/SACLAY DSM Quick Link ESM 18-311-14	8	7326	
* 1	High Voltage TRNSFORMER	165	35	85	2.8	600	730	IRFUTSALM Hall bak 125 Clevis-end turnbuckle ESM 18-411-16	4	7326	
9 1	ION SOURCE	110	85	120	11	200	275				
10 1	ACCELERATOR COLUMM	80	80	77	0.5	210	280	Package N ^a System weight (kg) length (cm) width (cm) height (cm)		_	
11 1	Transport Beam LINE	250	215	250	13.4	2245	2600	AU4G wedges for LEBT feet	6	7616	
12 1	DIAGNOSTICS BOX	190	35	225	4.1	380	550	3 Source 275 110 85 120			
10 1	CABINETS LET2	100	80	250	2.0	250	370	CF 250 flanges (SS 304 L)	2	7326	
34 1	CABINETS LETS	100	90	250	2.0	200	370	Lectures to any frazariotics contents, in autoconver, proceedings, controller,			
15 1	CABINETS SCE1	100	80	215	1.7	200	300	SS M SY M H Scrows	65	-	
36 1	CABINETS SCE2	100	80	215	1.7	500	600	33 M 0.670 HH 100	000	7318	
12 1	CABINETS SCE3	100	80	215	1.7	200	300	SS M 8x55 H-H Screws	100	7318	
10 1	CABINETS LETS 6,7	200	100	270	5.4	900	1120	SS M 8x30 H-H Screws	32	7318	
19 1	POVER SUPPLIES (solf)	110	110	235	2.8	800	940	Special requirement for handling and LPCNING: SS M 4x20 H-H Screws	19	7318	
20 1	POVER SUPPLIES (162)	110	110	235	2.8	800	940	First OPEN BY THE TOP using a dedicated NAIL EXTRACTOR SS M6x30 C-H-H Screws	36	7318	
21 1	High Voltage POVER SUPPLIES	140	100	230	3.2	900	1050	SS M6v25 C-H-H Scrows	50		
22 1	RACK1	118	88	92	1.0	230	300	Captor sensors:	30	7318	
20 1	RACK 2	15	78	73	0.7	170	220	Type Number Requirem Comments SS M4X12 C-H-H SCrEWS	39	7318	
24 1	CABLES	178	148	107	2.8	730	830	SS M4x16 C-H-H Screws	20	7318	
25 12	VATER COOLING PIPES	6000	7.6	7.6	3.0	250	250	ch Z outside and inside C-H-H Screws	21	7318	
26 1	VATER COOLING SKID	250	265	260	17.2	1900	2050	Tiltwatch 1 outside			
27 1	ALIGNEMENT SYSTEM	150	50	72	0.7	940	200	SS Washer phi A	100	7318	
28 1	PRIMARY PUMPS	118	68	67	0.5	215	270	Pictures:	50	7318	
29 1	TURBOPUMPS	100	78	117	1.2	235	310	SS Washer phil6	50	7318	
30 1	CONE	73	68	47	0.2	50	70	SS Washer phi 8	200		
31 1	FARADAY CUP	10	43	57	0.3	60	100				
32 1	BEAMSTOPPER	40	40	50	0.1	55	50	SS nuts phi 4	100	7318	
33 1	TCAL DIAGNOSTICS - COMPUTERS 200 100 137 3.1 290 150				SS nuts nhi 6	50	7318				
34 1	DWERS packages (ELECTRONICS and Optic fibers)	128	88	117	1.3	130	200		200	7318	
35 1	Eledotrical Distribution	203	98	72	14	210	300	SS nuts pni 8	200	-	
	TOTAL	_				19098.0	23345.0	Longth of string	20 m	-	

 Bit/Bit/SULAU
 Temportary operating
 Designation
 Full on Research and Development Orectories again Atoms Employ Approx, Anove, RIO Bott and Development Orectories again Atoms Employ Approx, Anove, RIO Bott and Atoms Andread, Atoms Approx, Anove, RIO Bott and Atoms Andread, Atoms Approx, Anove, RIO Bott and Atoms Andread, At

orres Diagonal Litoral, B

TEL : (81)-175-71-662

010 Pas

REPUBLIQUE FRANCAISE MMISSARIAT A L'ENERGIE ATOMIQUE

June 13, 2017 - BrigthnESS workshop - Catania, Italy

| PAGE 10



Detailed inventory



Important to quantify precisely the number of different elements...







Here is : 1 LEBT... That's all! June 13, 2017 - BrigthnESS workshop - Catania, Italy

| PAGE 11





Before each mission on site, CEA Injector manpower has to :

- deliver a document describing the expected activities with possible risks
- deliver an itinerary table and a Visitor form

When arriving on site:

- follow safety training once a year
- deliver a radioprotection shuttle form
- deliver a medical certificate of less than 6 months

During the mission on site

- Participate to the weekly meeting each Monday morning
- Participate to the daily meeting each morning for a summary of previous work and for pointing out the risks due to co-activities

DE LA RECHERCHE À L'INDUSTRI



Installation on site







































| PAGE 14

- Never start construction without consolidated guidelines
- Perfect agreement between guidelines, design report and technical specs has to be verified before starting the realization
- Importance of prerequisites and interface management
- Security and safety have to be clearly defined and spread before starting installation on site:
 - instructions readable by everybody
 - attitude in case of accident,
 - who can do what,
 - problem of co-activities,
- Need experienced manpower with particle accelerator skills on site





- Site must be well equipped with workshops and spaces with adapted tools for technical activities (mechanics, cabling and wiring, electronic board inspection and repair, etc...)
- Pressure due to POLITICAL Milestones is not beneficial to the project:
 - Not enough time to perform the needed commissioning in Europe
 - Loss of time on final site before starting installation
 - Issues of missing manpower on site to complete the commissioning
- CEA Injector group manpower was needed largely more than planned on site
- Largely more people on the photos for 1st beam than at work for installation



For LIPAc Injector

- Installation and check-out of the LIPAc injector took ... 11 months,

from package opening to the 1st plasma

- Commissioning of the Injector is not completed yet,
 4 years after the delivery on site
- Protection of background knowledge is important
 → Issues transfering detailed drawings when repair is needed
- Final cost for CEA is largely higher than estimated lots of unexpected missions + work from Saclay



Conclusion (2)



Few personal comments:

→Difference of culture could lead to unexpected difficulties

→Experienced manpower with accelerator technical skills is essential on site

→R&D laboratories delivering "FORMULA 1" sub-systems are not industrial companies

 \rightarrow An HPPA is not a "coffee machine" with On/Off button

Thank you for your attention



View of LIPAc Injector H⁺ beam

Commissariat à l'énergie atomique et aux énergies alternatives Centre de Saclay | 91191 Gif-sur-Yvette Cedex T. +33 (0)1 69 08 27 64 | F. +33 (0)1 69 08 14 30

Etablissement public à caractère industriel et commercial RCS Paris B 775 685 019

June 13, 2017 - BrigthnESS workshop - Catania, Italy

Direction Sciences de la Matière Institut de Recherche sur les lois Fondamentales de l'Univers Service Accélérateur, Magnétisme et

PAGE 18